

KVRI CFLRP APPROVED PROJECTS FY2012							
		Highlighted projects approved by KVRI March 2012			Distribution	As of 7/13/12	How
CFLR PROJECTS	TARGET/UOM	OPPORTUNITIES TO MEET TARGETS *	Unit Cost	Total Cost	CFLR/FS/Ptnr	Accomplishments	Accomplished
Commercial Thin/Biomass Removal	6.7 mmbf	1. East Fork Meadow Creek EA includes: East Fork Stew & Meadow Creek Timber Sale	0			Meadow Creek - 1.7 mmbf / 346 ac East Fork Stew advertised 7/13 closes 9/5	Purchaser -Foust Inc
Improvement/Salvage Harvest	1.0 mmbf	1. East Fork Meadow Creek EA	0			Meadow Creek - 0.1 mmbf / 14 ac East Fork Stew advertised 7/13 closes 9/5	Foust Inc
Regeneration Harvest	1.2 mmbf	1. East Fork Meadow Creek EA	0			Meadow Creek - 0.1 mmbf / 7 ac East Fork Stew advertised 7/13 closes 9/5	Foust Inc
Reforestation - FS crew & contract work	115 ac	1. Kitkatkee #2 & Ruby Copper #12 - 41 ac	850/ac	\$ 97,750.00	50/50/0	Total Planting - 61 acres	Contractor -
Note: No local planting contractor available.	61 actual plan	2. Pipe Dream #8 replant - 20 ac				remaining acres to be done in FY13	Imperial forestry
Pre-commercial Thinning - contract or FS crew	250 ac	1. W. Mission Gillon-135 ac & E. Fork Boulder-71 ac *** 2. Italian Peak - 488 ac - begin this project & accomplish 44 ac	300/ac	\$ 75,000.00	50/50/0	40 ac bids for contractor to go out in late summer	FS Crew
Prescribed Burn - FS crews	115 ac	1. Borderline Stew units 57, 59, 63 - 118 ac	0			Borderline Stew - 143 ac	FS crew
Invasive Plant Mgt - plan to use FS crew this year (limited opps. till Forest Weeds EIS is completed)	400 ac	1. District-wide Weeds EIS includes rds - 350ac ac see attached 2. EFMC roads & units 50 ac	105/ac	\$ 42,000.00	50/25/25	137 ac <i>still working on</i>	FS crew
Culvert Upgrades - contract work	3 ea	1. East Fork Meadow Creek EA - 3 ea	10,000/each	\$ 30,000.00	50/25/25	Silver Crescent 2499B - 3 culverts pending - bid award later this week	contractor
Fish Passage Culvert Replacement-contract work	1 ea	1. East Fork Meadow Creek EA - 2499B	100,000/site	\$ 100,000.00	50/27/23	Silver Crescent 2499B - 1 bridge AOP pending - bid award later this week	contractor
Road Decommission - contract work, have NEPA	25 mi	1. East Fork Meadow Creek EA - 1 mi relocation decommissioning	10,000/mi	\$ 250,000.00	50/40/10	Silver Crescent 2499B - 1 mi decom	contractor
	11.2 actual plan	2. Ruby Copper & Northern Prairie EA's - 10.2 mi				remaining rd decom in survey/ contract prep stage	
Road Maintenance - contract, no NEPA needed (Will be enough funds to brush & blade on 30 mi)	30 mi	1. Blading 30 mi - treat tmdl rds & priorities decided by rd mgr 2. Brushing 30 mi	2,000/mi	\$ 60,000.00	50/25/25	blading - 21.7 mi remaining miles to be done in FY13	contractor