

KVRI Project Timelines

Twenty Mile

EA End of March 2013
Decision September 2013
Appeal Per. Ends November 2013
Ad June 2014
Award July 2014

(The delay between the end of November to when we are able to advertise is that it takes this long to put the contract together at the District and then go through review/edit at the S.O. level). This also allows potential purchasers time to review the project area in a time period when it is accessible.

Idaho Buckhorn

Scope Week of March 18, 2013
Decision July 2013
Can Implement October 2013

(Delay of one month due to critical lynx habitat review at the S.O./R.O)

Kreist

Scope April 2013
EA October 2013
Decision April 2014

(Change in timelines due to critical lynx habitat review at the S.O./R.O and the new 218 objection process)

Hellroaring

Scope June 2013
EA January 2014
Decision July 2014

(Change in timeline due to new 218 objection process)

Boulder

Scope April 2014
Decision June 2015

Deer Creek

Scope May 2014
Decision July 2015